

# Development of Bhaskar-3 (GK-28) Field of SunPetro



Sun Petrochemicals Private Limited (SunPetro). 8<sup>th</sup>, 9<sup>th</sup> & 10<sup>th</sup> Floors. ATL Corporate Park. Powai. Andheri (E). Mumbai – 400072.




#### **Assets of SunPetro**





# **Blocks Of Kutch Basin**





# **Blocks Of Kutch Basin...contd.**

#### **ONGC BLOCKS**

- 1. GSOSN-2004/1
  - NELP-VI
  - 100% PI : ONGC
- 2. GKOSN-2009/1
  - NELP-VIII
  - PI : ONGC (50%), IOCL (25%), AWEL(25%)
- 3. GKOSN-2010/1
  - NELP-IX
  - PI : ONGC (60%), OIL (30%), GAIL(10%)
- 4. GKOSN-2009/2
  - NELP-VI
  - 100% PI : ONGC
- 5. GKOSN-2010/2
  - NELP-VI
  - 100% PI : ONGC

#### **VEDANTA BLOCKS**

- 1. GKONHP-2017/1
  - OALP-I
  - 100% PI : VEDANTA
- 2. GKOSHP-2017/1
  - OALP-I
  - 100% PI : VEDANTA
- 3. GKOSHP-2017/2
  - OALP-I
  - 100% PI : VEDANTA
- 4. GKOSHP-2018/1
  - OALP-II
  - 100% PI: VEDANTA
- 5. GKOSHP-2018/2
  - OALP-III
  - 100% PI : VEDANTA
- 6. GK-OSHP-01
  - DSF-III
  - 100% PI : VEDANTA

#### SunPetro BLOCKS

- 1. GKOSHP-GK-28
  - DSF-III
  - 100% PI: SunPetro
- 2. GKOSHP-2021/1
  - OALP-VIII
  - 100% PI: SunPetro



#### Bhaskar-3 Field: Salient Features & Development Strategy

- > This field is spread over an area of 1455 sq. kms and consists of various pools. It is mainly a gas field with associate condensate & oil.
- > Field consists of two formation, to be developed in phases.
  - ❖ Tertiary : 19 Pools [Chhasra (700 m), Jakhau (1100 m) & Nakhatrana (1300 m), N2 upto 15%].
  - **❖** Mesozoic : 03 Pools [ ~3300 m], CO2 upto 5%.
- ➤ 1<sup>st</sup> Phase: Development of Tertiary sands in sub-phases starting with Sub-Phase-1, developing the larger pool (first) to smaller pools. Sub-Phase-1 envisages production of 2.5 MMSCMD of gas and 2,400 BOPD of oil and condensate.
- ➤ Gas potential of the field from Tertiary & Mesozoic reservoirs may be of the order of 10 20 MMSCMD which will be established after Sub-Phase-1.
- **▶** 2<sup>nd</sup> Phase: Development of Mesozoic sands planned after completing the 1<sup>st</sup> Phase development.
- > FDP is aproved by DGH.




# **Bhaskar-3 Gas Composition**

	% v/v				
Component	Upper Zone	Lower Zone			
Methane	85.70	86.16			
Ethane	3.20	5.57			
Propane	0.40	0.77			
Iso-butane	0.20	0.29			
N Butane	0.08	0.24			
Iso-Pentane	0.01	0.14			
N Pentane	0.01	0.07			
Hexane	0.34	0.34			
Nitrogen	<mark>10.00</mark>	1.22			
Carbon Di Oxide	0.03	<b>5.20</b>			




### **Bhaskar-3 Field Development Plan: Sub-Phase-1**





#### **Bhaskar-3 Field Development Plan: Phase-1**





# **Updates on Bhaskar-3 (GK-28)**


	Commencement of development work is getting delayed due to environment related
1	approvals.
	Non-availability of infrastructure / pipeline for evacuation of produced gas is a
2	challenge for development.
	PSTM processing of broadband data completed. PSDM broadband processing is in
3	progress.
	Contracts awarded for marine warranty and geophysical / geotechnical
4	surveyors.
	Bids for Loadout, Marine Spreads and Transportation & Installation (T&I) services are
5	under evaluation.

#### Progress Update:

- ➤ Platform#1 at M/s Chowgule's Mangalore Yard : ~85%.
- ➤ Platform#2 at M/s DAS Offshore's Rohini Yard: ~70%.



## **Smart Wellhead Platform**



Having total weight of about 1300 Tons without compromising safety aspects against conventional platforms of other operators having weight of about 3800 Tons



# Status of Smart Wellhead Platform for Bhaskar-3 (GK-28) at Mangalore Yard



Mezzanine deck fabrication in progress



**Helideck fabrication in progress** 



**Upended cellar deck** 



# Status of Smart Wellhead Platform for Bhaskar-3 (GK-28) at Mangalore Yard...contd.

#### **JACKET**



#### **Anode & Skirt Sleeve Erection in Progress**





# Status of Smart Wellhead Platform for Bhaskar-3 (GK-28) at Mangalore Yard...contd.





# **Boat Landing**



# Status of Smart Wellhead Platform for Bhaskar-3 (GK-28) at Rohini Yard







# Status of Smart Wellhead Platform for Bhaskar-3 (GK-28) at Rohini Yard...contd.



**Jacket Flap-up for Row-2 (Right Side)** 



# Status of Smart Wellhead Platform for Bhaskar-3 (GK-28) at Rohini Yard...contd.



**Skirt Sleeve Yoke Plate Fabrication in progress** 




## **Loadout and Transportation & Installation (T&I) for Platforms**



- **>** Bids under evaluation.
- > Installation of both platforms being planned in December 2024.


## Plan for Gas Evacuation from GK-28 (Bhaskar-III) Field



SunPetro plans to connect with existing gas network, with or without JV for laying ~ 90 km pipeline between Dwarka & Jamnagar



## Route of Proposed Gas Pipeline from Dwarka to Vadinar / Jamnagar (~90 km)





# Status of Land for Onshore Terminal

➤ LAQ for ~150 Acre land is ongoing for OT near Dwarka.

➤ A jetty will be constructed at the OT for meeting construction as well as for Oil / Condensate evacuation.






#### Status of Various Studies for Bhaskar-3

- Pre-feasibility Report submitted by EIL on N2 removal up to 5% and production of Methanol & Ammonia.
- Study on going with IIT-BHU:
  - ➤ Separation of Nitrogen from N2 rich Natural Gas (with 15% N2) to less than 5% N2 Natural Gas.
  - ➤ Production of Methanol from Natural Gas by direct method of low-pressure GTL Technology.
- In-house experiment is ongoing for separation of N2 from NG by Hydro-Cyclone.

# Past Discussions with ONGC

S. No.	Agenda	Date		
1	Team from IEOT and IOGPT of ONGC visited for design & engineering supports required for development of Oil & Gas fields			
2	A team from ONGC's Offshore Engineering Services visited for understanding the development activities ongoing at SunPetro	19-May-23		
3	Meeting held at ONGC (Vasudhara Bhavan) for possibility of joint development	19-Jun-23		
4	Meeting convened by DGH at ONGC's Vasudhara Bhavan for development of GK Basin	19-Oct-23		
5	One of the Directors from ONGC visited SunPetro for a discussion on GK-28 development	5-Jan-24		
6	ONGC Team visited to discuss on the development of GK Fields	23-Jul-24 & 31-Aug-24		

## **Economics of ONGC's Fields - Development Concept**



#### Economics of ONGC's Fields...contd.

Standalone Basis Development by ONGC: As per ONGC's data considering water depth of 70 – 80 m and well depth of 4,600 m.

S. No.	Item	Quantity	UOM	Rate, USD	Total, USD
3. 140.	iteili		OOM	MM	MM
1	Platform (Unmanned)	6	Nos.	65	390
2	18" Interconnecting Pipeline	120	km	0.8	96
3	Facilities for interconnecting				
3	all the Platforms	6	Lot	5	30
4	Main Collector Pipeline 30"	110	km	1.3	143
5	Main Collector Pipeline from				
) 3	North Part to OT in Dwarka	120	km	1.2	144
6	OT Facilities in Dwarka	1	Lot	180	180
7	Cost of Wells	15	Nos.	25	375
8	T&I	1	Lot	100	100
8	Sub-Total	1458			
9	Considering Engineering + Contingency @ 15%				1677
10	With 10% Escalation Total Project Cost				<mark>1845</mark>

### Economics of ONGC's Fields...contd.

#### Integrated Development: If ONGC Fields are developed in integration with SunPetro's GK-28 Field

S. No.	Item	Quantity	UOM	Rate, USD MM	Total, USD MM
1	Platform (Unmanned)	6	Nos.	65	390
2	Pipeline Interconnection	100	km	0.8	80
3	Facilities for interconnection	6	Lot	2.5	15
4	24" Collector Pipeline to connect SunPetro Facility	100	km	1.2	120
5	Incremental Cost of Main 30" Pipeline		km	0.4	24
6	Cost of Wells	15	Nos.	25	375
7	Additional Facilities at OT	1	Lot	50	50
8	T&I 1 Lot 100				100
9	Sub-Total	1154			
10	Considering Engineering + Contingency @ 15%				1327
11	With 10% Escalation Total Project Cost				<mark>1460</mark>

## Economics of ONGC's Fields...contd.

### **Sensitivity Analysis:**

S. No.	Basis	Capex, USD MM / year	Gas Price, USD / MMBTU	Breakeven In- place Reserve, TCF	Production Profile to Support, MMSCMD
1		369	6	3.4	17
2	Standalone	369	7.5	2.6	<b>13</b>
3		369	9	2.1	11
4		369	10	1.9	9
5		369	12	1.5	8
6		292	6	2.7	<b>13</b>
7	Integrated	292	7.5	2.1	<mark>10</mark>
8		292	9	1.7	8
9		292	10	1.5	7
10		292	12	1.2	6

Note: Profile of gas is not possible.

#### Conclusion

- > The project is not viable on standalone basis.
- ➤ On integration with other nearby operator, the fields of ONGC can be developed. There may be estimated savings in Capex of the order of USD 400 MM i.e. about 20%.
- ➤ The project may be incentivized by Government by paying premium of USD 2 per MMBTU over and above the market gas prices.



# Thank You